Housing CCTV Upgrade Programme

December 2022

Overall programme

- There are 47 estates in the overall programme, most of these already have had cameras historically
- We have been reviewing priority areas with Community Safety colleagues and Police
- Detailed design visits and resident consultation walkabouts commenced February 2022
- Walkabouts involve a wide range of personnel and technical specialists
- By the end of December we will have visited and assessed 45% of the estates in the programme
- We are also creating a CCTV programme web page with forward plans and regular updates

Latest position # 1

- The "Main Central Ring" of 5 transmitters all installed and working
- A southern 3 ring of transmitters started November
- A northern 3 ring of transmitters due to be started late Jan
- First 45 new CCTV cameras installed on Regents Park Estate and working
- Regents Park will increase to c. 85 cameras once complete, of these:
 - 45 new ones installed and working
 - Approximately another 40 due before end December
- We are also installing 10 other cameras to monitor rooftops and server rooms on housing estates to protect new network

Latest position # 2

Camera installations underway at:

- Ampthill Gilfoot, Dalehead, Oxenholme, Stockbeck, Beckfoot, Mickledoore,
 Brathay, Glenriddening, Calgarth, Holmrook, Lidlington
- Bayham Brockham, Rainham, Faversham and Westerham

Benefits already evidenced through new network

- Camera quality and images very good low light images very clear
- Stable transmission no drop outs
- Secure roof top equipment, secure server room, secure data
- All footage viewed and downloadable instantly via new control room
- There follows a couple of images from the old cameras and some from the new

Ver

Servers

own

Square 1 Square 2

Square 3 Square 4 Square 5

Place Estate

High Street Esta Lane Estate Court

Park Estate 1 n 1391

n 1391 n 1392

n 1393 n 1394 n 1395

n 1395 n 1396 n 1397

Park Estate 2

louse Il

on Court Estate

Estate

wn

Housing age Servers Servers

n-1 n-1 (2)






















INSTALLATION FORWARD PLAN January to March 2023

- BACTON TOWER
- BIRKENHEAD STREET ESTATE
- BOURNE ESTATE
- BRAMBER ESTATE
- BRUNSWICK CENTRE ESTATE
- CANTELOWES ROAD ESTATE
- CURNOCK ST ESTATE
- RAGLAN STREET ESTATE
- MAYFORD ESTATE
- OAKSHOTT COURT
- OSSULSTON ESTATE

INSTALLATION FORWARD PLAN April to June 2023

- CLARENCE WAY ESTATE
- MAIDEN LANE ESTATE
- COLLEGE PLACE ESTATE
- COOPERS LANE ESTATE
- CROMER STREET ESTATE
- DENTON ESTATE
- DENYER HOUSE ESTATE
- GAMAGES ESTATE
- GODWIN & CROWNDALE ESTATE
- GOLDINGTON ST ESTATE
- PECKWATER ESTATE

INSTALLATION FORWARD PLAN July to September 2023

- ABBEY ESTATE
- ALEXANDRA & AINSWORTH ESTATE
- ROWLEY WAY
- HIGHGATE NEW TOWN (Whittington)
- MAYGROVE PEACE PARK
- SIDMOUTH STREET ESTATE
- TEMPLAR HOUSE ESTATE
- TONBRIDGE HOUSE ESTATE
- TYBALDS CLOSE ESTATE
- WAXHAM/LUDHAM
- WENDLING ESTATE
- WEST END SIDINGS
- WOODHALL

INSTALLATION FORWARD PLAN October to December 2023

- CHALCOT ESTATE (being sequenced with major works so dates will move around the cladding install)
- KINGSGATE ROAD / WEBHEATH
- LAMBLE STREET ESTATE
- MEDWAY COURT ESTATE
- VICARS ROAD
- GRESSE ST ESTATE